Appendix: Vineland, NJ (DataOne / Microsoft) site status, as of Thu Oct 8, 2026, ~9:00 AM ET

Nebius Capacity & Power. Public sources only. Tags: R = Reported, D = Derived, E = Estimated. [n] = source list at the bottom.

Definitions [3]: Connected = power delivered into fully built, equipped halls; it can sit idle until GPUs arrive (not the ~5 GW contracted, not billing). Active = power used by installed, operating IT. Billed = revenue-generating IT MW (active lagged ~1Q; Vineland counted by delivered tranche). **Connected is not billing:** company YE26 ~941 connected [E] (guide 800 MW–1 GW [R]) vs ~258 billed [D] [17].

1. Microsoft tranches at Vineland: 4 of 9 live, T5–T9 Bloom-gated

Tranche	Status	Delivered / billing start (base)	IT MW	Power	Src
T1	Live	Delivered Nov 2025 [R]	26.7 E	Gensets [R]	1, 6
T2	Live	Delivered Feb 2026 [R]	26.7 E	Gensets [R]	1, 6
T3	Live	Delivered Jul–Aug 2026 [R]	26.7 E	Gensets [R]	2, 6
T4	Live	Delivered Jul–Aug 2026 [R]	26.7 E	Gensets [R]	2, 6
T5	Bloom-gated	Not delivered [R]; bills Q2'27 [E]	26.7 E	Bloom [R]	2, 9, 17
T6	Bloom-gated	Not delivered [R]; bills Q2'27 [E]	26.7 E	Bloom [R]	2, 9, 17
T7	Bloom-gated	Not delivered [R]; bills Q3'27 [E]	26.7 E	Bloom [R]	2, 9, 17
T8	Bloom-gated	Not delivered [R]; bills Q3'27 [E]	26.7 E	Bloom [R]	2, 9, 17
T9	Bloom-gated	Not delivered [R]; bills Q3'27 [E]	26.7 E	Bloom [R]	2, 9, 17

9 tranches in 2025–26 [R, 1]; T3–T4 = "two tranches over the past month" (Aug 12 letter) [R, 2]. Tranche MW not disclosed: 26.7 = 240 IT ÷ 9 equal split [E, 17]. Gensets: 16 running from Oct 2025, 32 from Feb 2026, all 62 fired by Jun 2026 [R, 6]. Missed dates give Microsoft tranche-termination / service-credit rights [R, 1]. Bloom deal: ~328 MW installed / ~250 MW guaranteed, "operational during 2026" [R, 9].

2. Locked numbers

Locked number	Value	Tag	Src
YE26 connected, gross shell (site split of 941)	300 MW	E	17
YE26 active IT, on gensets	~82 MW	D	17
Gap (only the gap; not a forecast)	218 MW	D	17
T1–T4 genset ceiling: (62 × 1.982 + ~5 grid) ÷ 1.2	~107 MW IT	D	5, 6, 17
MSFT rate: $17,392.9M ÷ 5 yrs ÷ 240 IT	$14.5M/MW-yr	D	4, 17
Vineland FY27 billed, v0.9e engine ($2,643.8M ÷ $14.5M)	182.3 MW-yr	D	17
Case B, Bloom slips 2Q: 2027 rev $1,159.5M → $193.3M	−$966M @ ~35%	D; p E	17

3. Bloom fuel-cell timing: no evidence as of Oct 8

Bloom check (T5–T9)	Finding	Tag	Src
Delivery/install/interconnect	None found as of Oct 8 (no press after Oct 5)	R absence	8,10,15
Aug 10 stop order (Bloom)	No public lift; site plan approved 8-1 on Aug 17	R; R abs.	7, 8
Bloom NJDEP permit	None found (DataOne claims approvals; unverified)	R absence	8, 15
Bloom Q2 PR; $1.7B IDF	Jul 28 / Jul 16: no Vineland, COD or delivery date	R	9, 10
Sentinel-2 Oct 6 v Sep 8	+0.56 ha dark area (1.27→1.83); roof vs pad unresolvable at 10 m: NOT Bloom evidence	D; read E	16
Bloom Q3'26 results	Oct 27, 2026 (third-party calendar; not on IR)	E	11

4. NJDEP / permitting window (PI 75894)

Date (ET)	NJDEP / permitting item	Tag	Src
Sep 22	$1,072,000 penalty order: 62 unpermitted CAT G3516H (1,982 kW)	R	5
As of Oct 8	Genset PCP / operating-cert application: none found (DataOne "will apply", Sep 23); no hearing request reported	R absence	5,8,14,15
As of Oct 8	Aug 10 stop-construction order: not lifted in any public record	R absence	7
~Oct 12–15	Hearing-request deadline (20 days after receipt; receipt date n/d)	D	14
Oct 14	Planning Board agenda (posted Oct 7): no DataOne item/resolution	R	13
Oct–Nov	Nebius Q3'26: late Oct–mid Nov (Oct 22 or Nov 10 per third-party calendars; not company-announced)	E	12
~Nov 6–9	45-day deadline to submit genset applications (Nov 9 if mailed) or stop	D	5
As of Oct 8	NJ BPU: no DataOne / Vineland docket (VMEU not BPU-regulated)	R absence	15

What would change our view: (1) Oct 27 Bloom Q3 call [E] or the Nebius Q3 letter (may precede the NJDEP deadline): Vineland delivery/COD, 5+ tranches, or a lift of the Aug 10 order cuts Case B odds; delay talk raises them [11, 12]. (2) ~Nov 6–9 NJDEP filing: an application lowers T1–T4 (~107 IT) shutdown risk; no filing makes the cease order live [5].

Sources: [1] Nebius FY25 20-F (Apr 30 2026) www.sec.gov/Archives/edgar/data/1513845/000110465926052948/nbis-20251231x20f.htm · [2] Nebius Q2'26 letter (Aug 12 2026) assets.nebius.com/assets/4462517b-ce83-41f2-96ed-f2ac1bc06a05/SHLQ226%20%281%29.pdf ; Q2'26 call stockanalysis.com/stocks/nbis/transcripts/655490-q2-2026/ · [3] Nebius Q2'25 www.sec.gov/Archives/edgar/data/1513845/000110465925075028/tm2522866d1_ex99-2.htm ; Q3'25 www.sec.gov/Archives/edgar/data/1513845/000110465925109806/tm2530882d1_ex99-2.htm ; Q1'26 assets.nebius.com/assets/aa1bc2e6-df83-40cd-a6a2-95e7cda3d16c/Nebius%20SHL_Q1%202026.pdf · [4] Nebius 6-K, Microsoft $17.4B (Sep 8 2025) www.sec.gov/Archives/edgar/data/1513845/000110465925088312/tm2525580d1_6k.htm · [5] NJDEP order dep.nj.gov/wp-content/uploads/newsrel/2026/dataone75894-aonocapa.pdf ; www.nj.gov/governor/news/2026/20260922a.shtml ; ENR Sep 23 www.enr.com/articles/63694-nj-fines-data-center-1m-over-123-mw-of-unpermitted-generation · [6] Genset history: www.enr.com/articles/63695-inside-the-vineland-data-center-power-dispute ; newjerseymonitor.com/2026/10/01/nj-data-center-polluted-air-for-nearly-a-year-before-regulators-intervened/ ; floodlightnews.org/new-jersey-dataones-illegal-still-running/ · [7] Stop orders: hntrbrk.com/breaking-news/vineland ; whyy.org/articles/vineland-data-center-stop-work-orders/ · [8] WHYY: whyy.org/articles/vineland-planning-board-approves-data-center-plan/ ; whyy.org/articles/vineland-data-center-fined/ · [9] Nebius–Bloom nebius.com/newsroom/nebius-and-bloom-energy-partner-to-power-ai-infrastructure-build-out ; IDF/Oaktree www.prnewswire.com/news-releases/industrial-development-funding-and-oaktree-announce-1-7-billion-project-investment-in-bloom-energy-fuel-cells-for-nebius-ai-infrastructure-build-out-302827566.html · [10] Bloom Q2'26 investor.bloomenergy.com/press-releases/press-release-details/2026/Bloom-Energy-Reports-Record-Second-Quarter-2026-Financial-Results-and-Raises-Full-Year-2026-Guidance/default.aspx · [11] www.marketbeat.com/earnings/reports/2026-10-27-bloom-energy-co-stock/ · [12] www.akrostec.com/indices/A100PAM/events/2026-10-22t00-00-00z-nebius-group-n-v-nbis-financial-results-da3e72aa ; earnings.fru.dev/companies/nebius · [13] www.vinelandcity.org/Archive/Planning%20Board/Agendas/2026/Agenda%2010-14-26%20.pdf ; Council vinelandnj.api.civicclerk.com/v1/Events · [14] morristownminute.org/1-07-million-penalty-vineland-data-center/ · [15] njems.nj.gov/DataMiner ; dep.nj.gov/docminer/ ; dep.nj.gov/boss/public-notices/ (all blocked Oct 8 ~8:35 AM ET) ; publicaccess.bpu.state.nj.us/ · [16] Sentinel-2 S2C_18SVJ_20261006 (Earth Search STAC); capacity/vineland_check/oct8/vineland_s2_sep08_vs_oct06.png · [17] Team files: ye26_active_vs_connected.xlsx; nebius_capacity.xlsx v2; final_billed_vs_connected.xlsx; nebius_model.xlsx v0.9e (Judge_Slide A19, Contracts); vineland_watch.md §0b/§1c/§2; vineland_shutdown.xlsx