Appendix: IREN Childress, TX (Microsoft Horizons) site status, as of Thu Oct 8, 2026, ~3:15 PM ET

Nebius Peer KPIs. Public sources only. Grade: Green (H1–2) / Yellow (H3–4 by Q4'26), unchanged since Oct 5. Site grid MW includes legacy bitcoin load.

Definitions (team, as in capacity/vineland_site_appendix): Announced = company-stated build-out. Connected = power delivered into fully built, equipped halls (can sit idle until GPUs arrive); grid/utility MW is shown on its own row and is NOT IT MW. Active = power used by installed, operating IT. Billed = revenue-generating IT MW. Tags: R reported (company/regulator), P press/third party, D derived, E estimated, n/d not disclosed. [n] = sources.


1. Site facts

Item	Fact	Tag	Src
Owner / operator	IREN (SPV Ie US Development Holdings 3 Inc.); IREN-owned 576 ac	R	1, 2
Tenants	Microsoft: Horizons 1–4, 4 × 50 MW IT liquid-cooled GB300 NVL72, $9.7B / 5 yrs. NVIDIA: $3.4B in ~60 MW of existing halls from early 2027	R	3, 4
Location / legacy	620 FM 1033, Childress County TX; Phases 1–5 = 650 MW bitcoin 'operating data centers' (Aug-25), winding down	R	2, 5

2. MW: announced / connected / active / billed

Stage	MW	Basis	Tag	Src
Announced	750 grid; 200 IT (H1–4) + ~60 (NVIDIA)	H5–6 (2027) MW n/d	R	3, 4, 6
Connected (grid / utility)	750	grid incl. mining load	R	6
Connected (halls)	~100 (H1 + H2 commissioning)	IT	D	3
Active	75 (50–100)	IT, AI only	D	3, 7
Billed	50 (H1 accepted Aug 13)	IT; H2 n/d until acceptance	D on R	7
YE26 billed L / B / H	100 / 150 / 200	IT	E	8

Site grid load ≠ AI IT: the 750 MW interconnection still carries mining load. H2 'commissioning underway' and H3–4 'late-stage construction, targeting delivery in Q4 2026' (Aug 27) [3]; no H2 acceptance found as of Oct 8.



3. Power and interconnection

Item	Status	Tag	Src
Utility / ISO	AEP Texas / ERCOT; IREN-owned substations, dual diverse connection	R	2
ERCOT status	Existing energized load (raised 600 → 750 MW on 2024-07-24 after ERCOT study); not a Batch Zero new-interconnect case; 2nd bulk transformer energized for H1–2	R	5, 6
Regional grid	ERCOT-endorsed AEP Childress Area Transmission Improvement (Tier 2, ~$77.3M, ISD Nov 2031, CCN needed): area reliability, not site supply	R	9
On-site generation	None found; Title V filing implies permitted emission units (unit list n/d)	R abs.; E	10

4. Permits (TCEQ / state / local)

Permit	Status / dates	Tag	Src
TCEQ Title V #4951	'Childress Data Center', Ie US Development Holdings 3; received 2026-08-17; Administrative Complete (list data 10/8, unchanged since Oct 5)	R	10
Major NSR / PSD	None found (NSR pending list run 10/8: no IREN / Childress DC entry)	R absence	11
Sep 21 state pause	TCEQ issues no data-center permits until the ERCOT audit; Childress is on third-party lists of pending DC applications, so #4951 waits; operations continue meanwhile [E]	R; P; E	12
County	Ch. 312 abatements / Iris Reinvestment Zone (IE US entities)	R	13

5. Imagery, construction evidence and contract economics

Check	Finding	Tag	Src
Sentinel-2 Oct 5 v Sep 28	Mining sheds + new west/north halls + grey SE facility; white-roof 9.0 v 12.8 ha (same metric; sun/view noise, no demolition seen). H2–H4 not separable at 10 m	D; read E	14
2023 → 2026 imagery	White-roof 0.5 → 19–25 ha (Mar–Jul 26); thermal dominated by mining	D; E	8
Contract economics	Microsoft $9.7B / 5 yrs / 200 IT MW = $9.7M per IT MW-yr (bottom of the $9.7–16.7M comp band). NVIDIA $3.4B / 5 / ~60 = ~$11.3M (MW unlabeled). IREN: 'active discussions at ~$25M per MW (IT)', not signed	R; D	3, 15

What would change our view: (1) Horizon 2 acceptance PR and H3–4 delivery in Q4'26: each accepted 50 MW adds billed MW; a slip past Dec 31 leaves YE26 at the 100 MW low [3, 7]. (2) IREN Q1 FY27 results ~early–mid Nov [E]: H2–H4 status and NVIDIA 60 MW ramp [3]. (3) TCEQ compliance report Oct 19; ERCOT audit Dec 10 / PUCT Dec 17: #4951 stays unissued under the pause; bear only if the state moves against operating sites [12]. Biggest trigger: H2–H4 acceptance timing (YE26 billed 100 / 150 / 200).

What changed since Oct 5: Since Oct 5: no IREN 8-K; #4951 still Administrative Complete (TCEQ data 10/8) and now explicitly inside the Sep 21 permit pause; H2 still not accepted; Oct 5 Sentinel-2 adds nothing.

Sources: [1] Texas Comptroller data-center list (LD926028) comptroller.texas.gov/taxes/data-centers/data-center-lists.php (acc. Oct 5) · [2] IREN Childress page iren.com/data-centers/childress (acc. Oct 5) · [3] IREN FY26 results (2026-08-27) www.sec.gov/Archives/edgar/data/1878848/000187884826000051/irenreportsfy26results.htm (acc. Oct 8; sites/docs/iren_fy26.txt) · [4] IREN Q3 FY26 (2026-05-07, NVIDIA $3.4B) via peers/iren/iren_kpis.md · [5] IREN Aug-2025 update iren.gcs-web.com/static-files/ec8ec2a6-a1d1-4bb6-9cb9-bc2d436b9db9 (acc. Oct 5) · [6] IREN PR (2024-07-24) www.nasdaq.com/press-release/iren-increases-childress-power-capacity-600mw-750mw-2024-07-24 (acc. Oct 5) · [7] IREN 8-K Ex.99.1 (2026-08-13, H1 accepted) www.sec.gov/Archives/edgar/data/1878848/000114036126032638/ef20080141_ex99-1.htm (acc. Oct 8) · [8] Team: peers/sites/site_verification.md §2; sites.xlsx; strips/childress_tx_strip.png · [9] PUC Docket 55999 Item 173 interchange.puc.texas.gov/Documents/55999_173_1556587.PDF (acc. Oct 5) · [10] TCEQ Title V pending (data 10/8/2026) www.tceq.texas.gov/assets/public/permitting/air/reports/applications/titlev-pending-permits.html (acc. Oct 8) · [11] TCEQ NSR pending (run 10/8/2026) www.tceq.texas.gov/assets/public/permitting/air/reports/applications/nsr-pending-permits.html (acc. Oct 8) · [12] Gov. Abbott (2026-09-21) gov.texas.gov/news/post/governor-abbott-directs-tceq-to-halt-data-center-permits ; computelaw.blog/brief/texas-governor-pauses-environmental-permits-for-data-centers-until-state-audits-end/ (acc. Oct 8) · [13] Childress County tax abatements www.childresstx.us/pages/tax-abatements ; sites/docs/childress_county_abatement_notice_2023-08.pdf (acc. Oct 5) · [14] Sentinel-2 L2A S2A_14SLD_20261005 (Earth Search); sites/imagery/childress_tx/detail/childress_tx_2026-10-05_crop_oct8.png · [15] peers/comparison.xlsx Contracts_$MWyr rows P1 / NEW1 (comp band $9.7–16.7M)